

Page Park Completion Plan

Task	Dur	Start	Finish	Q3 2025			Q4 2025			Q1 2026		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
1 <input type="checkbox"/> Budget update and Contracting	75d	07/09/25	10/21/25	[Gantt bar]			10/21/25					
2 Update Potential total cost	2w	07/09/25	07/22/25	[Task bar]			07/22/25					
3 Prepare/Finalize cost	4w	09/10/25	10/07/25			[Task bar]			10/07/25			
4 Obtain Approval on Revised Cost	2w	10/08/25	10/21/25				[Task bar]			10/21/25		
5 <input type="checkbox"/> Site and SWM Approvals	105d	07/09/25	12/02/25	[Gantt bar]			12/02/25					
6 Exemption request 3w	3w	07/09/25	07/29/25	[Task bar]			07/29/25					
7 <input type="checkbox"/> Concept SWM Plan Approval	65d	07/09/25	10/07/25	[Gantt bar]			10/07/25					
8 Concept SWM Review # 1	3w	07/09/25	07/29/25	[Task bar]			07/29/25					
9 Revise per Review #1	1w	07/30/25	08/05/25		[Task bar]			08/05/25				
10 Concept SWM Review # 2	3w	08/06/25	08/26/25		[Task bar]			08/26/25				
11 Revise per Review #2	1w	08/27/25	09/02/25		[Task bar]			09/02/25				
12 Concept SWM Review # 3 Final	3w	09/03/25	09/23/25		[Task bar]			09/23/25				
13 Revise per Review # 3 Final	1w	09/24/25	09/30/25		[Task bar]			09/30/25				
14 DPS Issue Concept Letter approval	1w	10/01/25	10/07/25		[Task bar]			10/07/25				
15 <input type="checkbox"/> Storm Water Management/Sediment Erosion Control Approval	70d	08/27/25	12/02/25	[Gantt bar]			12/02/25					
16 Finalize SWM Permit Plans	2w	08/27/25	09/09/25		[Task bar]			09/09/25				
17 SWM 1st Review	3w	09/10/25	09/30/25		[Task bar]			09/30/25				
18 Revise per 1st Review and submit	1w	10/01/25	10/07/25		[Task bar]			10/07/25				
19 DPS 2nd review	3w	10/08/25	10/28/25		[Task bar]			10/28/25				
20 Revise per 2nd Review and submit	1w	10/29/25	11/04/25		[Task bar]			11/04/25				
21 DPS 3rd review and issue permit	3w	11/05/25	11/25/25		[Task bar]			11/25/25				
22 Obtain SWM/SEC Permit	1w	11/26/25	12/02/25		[Task bar]			12/02/25				
23 Prepare and obtain approval of "Easement/ Right of entry"	4w	10/01/25	10/28/25		[Task bar]			10/28/25				
24 <input type="checkbox"/> Building Permit Approval	72d	07/09/25	10/16/25	[Gantt bar]			10/16/25					
25 Update plans to be signed and sealed as required	47d	07/09/25	09/11/25	[Task bar]			09/11/25					
26 DPS Review and Approve Revised Plans	3w	09/12/25	10/02/25		[Task bar]			10/02/25				
27 Revise Per DPS Comments	1w	10/03/25	10/09/25		[Task bar]			10/09/25				
28 DPS Issue Permit (Revised)	1w	10/10/25	10/16/25		[Task bar]			10/16/25				

Task	Dur	Start	Finish	Q3 2025			Q4 2025			Q1 2026		
				Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
29 <input type="checkbox"/> Construction	65d	12/03/25	03/03/26									03/03
30 Remobilize	1w	12/03/25	12/09/25									
31 Demo	10d	12/10/25	12/23/25									
32 <input type="checkbox"/> Construct new SWM	35d	12/24/25	02/10/26									02/10/26
33 Construct Bio Retention areas	2w	12/24/25	01/06/26									
34 Obtain necessary inspections per approved plan	1w	01/07/26	01/13/26									
35 Prepare as-built plans for approval	2w	01/14/26	01/27/26									
36 Obtain Final approval of Bio Retention areas	2w	01/28/26	02/10/26									
37 Construct New ADA walks	2w	12/24/25	01/06/26									
38 Replant	1w	02/11/26	02/17/26									
39 Obtain final inspections	1w	02/18/26	02/24/26									
40 Punch list and owner acceptance	1w	02/25/26	03/03/26									